BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

	Completion Report of the work of :	Improvements to main road and cross roads at Basaveshwara nagara and surrounding areas in kempegowda ward no-01 and Improvements to roads and drains and Providing missing slabs and kerbs at NES office road (Mini Vidhanasouda road) in kempegowda ward no-01. (Package -02)
	Sanctioned Estimate No. And Date	
	Name of the Contractor	Sri. Venkatesh Gowda A. C.
4	Time Stipulated for Completion of work	180 days
5	Date of Commencement	8/2/19
6	Date of Completion:	10/5/19
7	Measurment Recorded	10/5/19.
	M.B No	3686
	Page No	36802 - 523
8	Name of the Office/ Officials incharge of the work	~~Achuthan~~
	1) Asst. Exe.Engineer	Chandrashekar. A C.
	2) Asst. Engineer	Mohan Kumar

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
9495702	9486711/-	-	8991/-	-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Division
(BBMP)
Yelahanka, Bangalore

Executive Engineer,
Yelahanka Division,
B.B.M.P, Bangalore - 64

Scanned by CamScanner